

Burbank Unified School District		MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN		
District's Items		6/27	6/28	6/29	6/30	7/01	7/02	7/03	7/04	7/05	7/06	7/07	7/08	7/09	7/10	7/11	7/12	7/13	7/14	7/15	7/16	7/17	7/18	7/19	7/20	7/21	7/22	7/23	7/24		
1	Installation of Chain Link Fence Fabric and Gates								H O L I D A Y																						
2	Installation of Resilient Rubberized Playground Surface																X	X	X	X	X			X	X	X	X	X			
3	Installation of Bldg. Signage																														
4	Installation of Playground Structures																X	X	X	X	X			X	X	X	X	X			
5	LACo Inspection of Irrigation Lines Phase II																														
6	2nd Punch Walk - Modular Bldg.												X																		
7	Separated DSA # Work																														

Silver Creek Industries		MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
		6/27	6/28	6/29	6/30	7/01	7/02	7/03	7/04	7/05	7/06	7/07	7/08	7/09	7/10	7/11	7/12	7/13	7/14	7/15	7/16	7/17	7/18	7/19	7/20	7/21	7/22	7/23	7/24
1	Punch-List Items	D	D	D	D	D				D	D																		
2	State Elevator Inspection	D	D	D	X															X									